

**Wastewater Treatment Plants
ENR Upgrade Status**
(January 5, 2011)

Status Update:

Previous Meeting

17 facilities are in operation
1 facility (Salisbury) is in corrective action
14 facilities are under construction
21 are under design
8 are in planning
6 are in pre-planning activities
67 total

Current

19 facilities are in operation
1 facility (Salisbury) is in corrective action
13 facilities are under construction
21 are under design
7 are in planning
6 are in pre-planning activities
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/WWTP_ENR_upgrade.asp

Status Change from Previous Meeting:

- Georges Creek and Mount Airy have completed substantial construction and has commenced ENR operations. A final inspection will be scheduled upon completion of final punch list items.
- Blue Plains construction contracts have been awarded and are in construction for portions of the project related to Nitrogen Removal Reactor and the Blue Plains Tunnel.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Hagerstown	99%
Delmar	96%
Cumberland	98%
Bowie	98%
Ballenger Creek	16%
Pocomoke City	79%
Patapsco	9%
Little Patuxent	38%
Aberdeen	5%
Denton	33%
Cox Creek	21%
Thurmont	5%
Blue Plains	(% to be reported by DC Water)

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Blue Plains - Ready for Groundbreaking
- Thurmont- Ready for Groundbreaking
- Aberdeen - Ready for Groundbreaking
- Crisfield – Ready for Dedication
- Federalsburg- Ready for Dedication
- Perryville – Ready for Dedication
- Georges Creek- Ready for Dedication
- Mount Airy – Ready for Dedication